

Department of Public Works

211 Walnut St. • P.O. Box 426 • Neenah WI 54957-0426 Phone 920-886-6240 • e-mail: publicworks@ci.neenah.wi.us

2022 STREET CONSTRUCTION UPDATES

	SEPTEMBER 26 – SEPTEMBER 30	OCTOBER 3 – OCTOBER 7
Wild Rose Ln. Green Acres Ln. Honeysuckle Ln. Meadow Ln. Primrose Ln. (Byrd - Fredrick)	The contractor is scheduled to continue fine grading the roadway, in preparation for asphalt paving.	The contractor is scheduled to begin asphalt paving.
	All Streets will be closed to through traffic during construction, until November.	
Apple Blossom Fredrick Dr. (Tullar - Primrose)		
Winneconne Ave. & CTH CB Intersection	The County is scheduled to finish road construction.	The County is scheduled to open road to public.
Grove Street Dieckhoff Street (Cecil - Oak)	The contractor is scheduled to finish for sidewalk and driveway construction.	The contractor is scheduled to landscape the terrace area, which will conclude the project.
Winneconne Avenue Railroad Overpass (Harrison - Henry)	The contractor is scheduled to continue concrete deck and joint repairs on the North drive lanes.	The contractor is scheduled to continue concrete deck and joint repairs on the North driving lanes.
	All traffic will be switched to south driving lanes, one lane in each direction.	

Notes: 1) This schedule could vary depending on site conditions and weather.

2) Please contact the Department of Public Works at 920-886-6240 if you have any questions or concerns during the construction project, especially related to safety.